



## ***District Wide***

### **Completed for the week ending January 11, 2018:**

- Phasing, moving and required relocations continue to be formatted and itemized along with existing furniture details.
- Commissioning Request for Proposals for the first phase of projects has been issued.
- Moving proposals for RDLS and RSTEM were reviewed and an approval was made.

### **Planned for the week ending January 18, 2018:**

- Moving proposal and office furniture relocation proposals to be received and reviewed this week.
- Commissioning Request for Proposal responses due at the end of the week.

## ***Richfield High School***

### **Completed for the week ending January 11, 2018:**

- Construction documents continue to be worked on by the design team.
- Construction phasing and staging was reviewed with the Abatement designers.

### **Planned for the week ending January 18, 2018:**

- Construction documents continue to be worked on by the design team.
- Abatement scope areas to be further tested.
- Moving to be discussed to determine necessary scope.

## ***RDLS Elementary***

### **Completed for the week ending January 11, 2018:**

- Bids were review at the Project Oversight Committee meeting on Wednesday and a recommendation letter has been issued.
- Moving proposals were reviewed and recommendation has been made.
- Final abatement scope and phasing was reviewed with Abatement scope designers.

### **Planned for the week ending January 18, 2018:**

- Packing and moving to be discussed at the Staff meeting on Monday afternoon.



ISD #280

**Richfield Public Schools - ISD #280**

**ics** | CONSULTING, INC  
*Weekly Update*

**January 11, 2019**

### ***Central Education***

**Completed for the week ending January 11, 2018:**

- Review of the temporary District Office moving proposals took place and additional information has been requested.

**Planned for the week ending January 18, 2018:**

- Review of the temporary District Office moving proposals to take place.

### ***R-STEM Elementary***

**Completed for the week ending January 11, 2018:**

- Construction documents continue to be reviewed by potential bidders.
- Prebid walkthrough took place on Wednesday.
- Moving proposals were reviewed and recommendation has been made.
- Third addendum was issued on Friday, January 11<sup>th</sup>.

**Planned for the week ending January 18, 2018:**

- Prebid walkthrough to take place on Wednesday.
- Bid opening to take place on Thursday at 2:00 at the District Office.