



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC

Weekly Update

January 25, 2019

District Wide

Completed for the week ending January 25th :

- Project Oversight committee meeting took place on Wednesday.
- Commissioning Request for Proposal responses were received on Wednesday and have been reviewed.
- Upcoming school year calendars were reviewed and discussed in conjunction with construction.
- District finishes standards were reviewed at the Board Meeting on Tuesday, January 22nd.

Planned for the week ending February 1st :

- Second upcoming school year calendar to take place for final setting of calendars for 2019-2020 and 2020-2021.

Richfield High School

Completed for the week ending January 25th :

- The construction project was authorized by the board to be issued for solicitation of bids.
- The construction documents were issued to contractors for bids.
- Construction phasing and staging review with the high school administration to continue.
- Additional abatement review has taken place in conjunction with the construction plans.

Planned for the week ending February 1st :

- Construction plans continue to be downloaded by prospective bidders.
- Abatement scope to be finalized for hazardous material removal plan formation.

RDLS Elementary

Completed for the week ending January 25th :

- The school board approved the recommendation to award the contract to LS Black.
- The construction contract has been drafted and is ready to issue for signatures.
- Packing materials were delivered to the building along with one storage container.

Planned for the week ending February 1st :

- The construction contract to LS Black to be routed for signatures.
- Preconstruction work to begin with submittal template formation, workflow and preparations for the Preconstruction meeting.



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC

Weekly Update

January 25, 2019

- Abatement plans to be finalized and the Advertisement for Bid to be drafted for final review before publication.

Central Education

Completed for the week ending January 25th :

- Temporary District Office moving proposals have been submitted and are being reviewed.

Planned for the week ending February 1st :

- Final review of the temporary District Office moving proposals to take place along with the potential furniture options.
- Review of the district office moving process to take place with staff on Wednesday.

R-STEM Elementary

Completed for the week ending January 25th :

- The school board approved the recommendation to award the contract to Shaw Lundquist and Associates.
- The construction contract has been drafted and is ready to issue for signatures.

Planned for the week ending February 1st :

- The construction contract to Shaw Lundquist and Associates to be routed for signatures.
- Preconstruction work to begin with submittal template formation, workflow and preparations for the Preconstruction meeting.
- Abatement plans to be finalized and the Advertisement for Bid to be drafted for final review before publication.