



District Wide

Completed for the week ending October 12, 2018:

- Phasing, moving and required relocations continue to be formatted and itemized.
- Alternate location for the temporary relocation of the District Office continues to be reviewed in relation to the construction phasing plans.
- Summer School planning meeting was held to discuss buildings needing to have services relocated for the summer of 2019 and 2020.
- Existing office furniture reviews have begun.

Planned for the week ending October 19, 2018:

- Phasing, moving and required relocations continue to be formatted and itemized along with existing furniture details.
- Alternate location for the temporary relocation of the District Office continues to be reviewed in relation to the construction phasing plans.
- POC Meeting to take place on Wednesday, October 17th.

Richfield High School

Completed for the week ending October 12, 2018:

- Design Development documents continue to be worked on by the Design Team and have been issued for estimates.
- High School construction phasing plans review continues.
- High School user group meetings continue to take place for specific departments/programs.

Planned for the week ending October 19, 2018:

- Design Development documents estimates to continue and nearing completion this week
- High School construction phasing plans continue to be formatted.
- User group meetings to continue to take place.

RDLS Elementary

Completed for the week ending October 12, 2018:

- Design Development estimates have been finalized.
- Office space needs reviewed in relation to Fun Club office location.
- Review of the abatement plans with IEA took place to develop the scope in conjunction with the Construction Documents.



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC
Weekly Update

October 12, 2018

- Kitchen design plans were reviewed again with Food Service Leadership.
 - An office space has been added.

Planned for the week ending October 19, 2018:

- Review of the abatement plans with Wold to take place for Document Coordination.
- Design Development estimates to be discussed at the POC Meeting.

Central Education

Completed for the week ending October 12, 2018:

- Design Development/Construction Documents are being formatted by the design team.
- Current District Office relocation review continues and is highly likely going to push the construction scheduling for this site to 2020.

Planned for the week ending October 19, 2018:

- Design Development/50% CD document estimates to begin.

R-STEM Elementary

Completed for the week ending October 12, 2018:

- Revised kitchen design plans were reviewed again with Food Service Leadership for modifications to the dish room.
- Review of the abatement plans with IEA took place to develop the scope in conjunction with the Construction Documents.
- Design Development estimates were reviewed between ICS and Wold.

Planned for the week ending October 19, 2018:

- Review of the current plans with IEA to take place to review the abatement scopes regarding phasing.
- Design Development estimates to be discussed at the POC Meeting.