



District Wide

Completed for the week ending October 5, 2018:

- Summer School planning meeting was held to discuss buildings needing to have services relocated for the summer of 2019 and 2020.
- Alternate location for the temporary relocation of the District Office continues being researched, Central is currently looking to be the location for a majority of relocation of District Office departments.
- Security System reviews at each building were conducted to itemize the status of the current camera systems.

Planned for the week ending October 12, 2018:

- Phasing, moving and required relocations continue to be formatted and itemized.
- Alternate location for the temporary relocation of the District Office continues to be reviewed in relation to the construction phasing plans.

Richfield High School

Completed for the week ending October 5, 2018:

- Design Development documents continue to be worked on by the Design Team and have been issued for estimates.
- High School construction phasing plans review continues.

Planned for the week ending October 12, 2018:

- Design Development documents estimates to continue.
- High School construction phasing plans continue to be formatted.
- Review of the current plans with IEA to take place to review the abatement scopes regarding phasing.
- User group meetings to take place with the Music Department and Technology Department.

RDLS Elementary

Completed for the week ending October 5, 2018:

- Design Development estimates have been finalized.
- Office space needs reviewed in relation to Fun Club office location
- Kitchen design plans were reviewed with Food Service Leadership.
 - An office space for the kitchen staff is needed to be added to the design.



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC

Weekly Update

October 5, 2018

Planned for the week ending October 12, 2018:

- Review of the current plans with IEA to take place to review the abatement scopes regarding phasing.

Central Education

Completed for the week ending October 5, 2018:

- Design Development/Construction Documents are being formatted by the design team.
- Current District Office relocation review continues and could push the construction scheduling for this site to 2020.

Planned for the week ending October 12, 2018:

- Design Development documents to be issued by the design team for estimates.

R-STEM Elementary

Completed for the week ending October 5, 2018:

- Revised kitchen design plans were reviewed with Food Service Leadership for modifications to the dish room.

Planned for the week ending October 12, 2018:

- Review of the current plans with IEA to take place to review the abatement scopes regarding phasing.
- Design Development estimates to be reviewed by ICS and Wold