



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC
Weekly Update

November 2, 2018

District Wide

Completed for the week ending November 2, 2018:

- Project Oversight Committee meeting was held on Wednesday.
- Meeting with the Richfield History Center took place to discuss project scope.
- Phasing, moving and required relocations continue to be formatted and itemized along with existing furniture details.

Planned for the week ending November 9, 2018:

- Media Center standards to be reviewed for circulation desk and media circulation quantities.
- Phasing, moving and required relocations continue to be formatted and itemized along with existing furniture details.
- Meeting to be held with Elementary Principals to discuss classroom flooring options.

Richfield High School

Completed for the week ending November 2, 2018:

- Design Development estimate review has been completed internally by ICS.
- High School construction phasing plans review continues.
- High School user group meetings continue to take place for specific departments/programs.

Planned for the week ending November 9, 2018:

- Design Development estimate to be reviewed with Wold.
- Review of the project LTFM scope to take place.
- User group meetings to continue to take place.

RDLS Elementary

Completed for the week ending November 2, 2018:

- Construction Documents continue to be worked on to get ready for issuance on November 20th.

Planned for the week ending November 9, 2018:

- Construction Documents continue to be worked on to get ready for issuance on November 20th.



Central Education

Completed for the week ending November 2, 2018:

- Preliminary thoughts for relocation of District Office plans was presented at the POC meeting.
- Design Development/Construction Documents estimate has been finalized and will be distributed to the design team.
- Review of the kitchen with the users took place for a potential shift in programming. This was discussed at the POC meeting on Wednesday.

Planned for the week ending November 9, 2018:

- Current District Office relocation review continues with district review taking place.

R-STEM Elementary

Completed for the week ending November 2, 2018:

- Mechanical project scope to be reviewed with the building maintenance staff.

Planned for the week ending November 9, 2018:

- Site review and walkthrough to be scheduled to review the LTFM scope of the project will be scheduled for after the RDLS plans are issued for bid.
- Media Center standards to be followed up with the district administration.