



District Wide

Completed for the week ending November 23, 2018:

- School Board meeting was held and authorized entering a PLA for the High School, RDLS and RSTEM projects.
- Phasing, moving and required relocations continue to be formatted and itemized along with existing furniture details.

Planned for the week ending November 30, 2018:

- Project Oversight Committee meeting to be held on Wednesday.
- Finish samples for RDLS to be reviewed at the POC meeting.
- Phasing, moving and required relocations continue to be formatted and itemized along with existing furniture details. Catalyst is working to determine scope for the District Office relocation.

Richfield High School

Completed for the week ending November 23, 2018:

- High School Construction plans continue to be worked on.
- High School construction phasing plans review continues.
- Staff update to take place on November 20th at the High School Staff Meeting.

Planned for the week ending November 30, 2018:

- Design Development estimate continue to be reviewed with Wold for alternates.
- Construction phasing and staging to continue to be reviewed for formation of the final plan.
- Select user group meetings continue to take place.
- Pilot Classroom furniture to be reviewed.

RDLS Elementary

Completed for the week ending November 23, 2018:

- Construction Documents project update presented at the School Board meeting and approved to be issued for bids.
- Project documents have been issued to contractors on November 20th with a bid date of December 13th.



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC
Weekly Update

November 23, 2018

Planned for the week ending November 30, 2018:

- Construction Documents have been issued for bids and solicitation of bids continues.
- Finish selections to be reviewed at the Project Oversight Committee meeting on Wednesday.

Central Education

Completed for the week ending November 23, 2018:

- District Office relocation plans were reviewed by the Administration.

Planned for the week ending November 30, 2018:

- District Office relocation plans to be finalized.

R-STEM Elementary

Completed for the week ending November 23, 2018:

- Review of the project scope and assessment of rooms that could have flooring removed over Spring Break took place.
- Review of the flooring options for the Kindergarten rooms took place.
- Construction documents continue to be formatted by the design team.
- Review of the flooring materials was discussed, and a follow up meeting will be held.
- Mechanical project scope to be reviewed with the building maintenance staff.

Planned for the week ending November 30, 2018:

- Mechanical project scope to be reviewed with the building maintenance staff.
- Construction documents continue to be formatted by the design team.
- T-Mobile onsite meeting to take place to review relocation of the ground mounted service equipment.