



ISD #280

**Richfield Public Schools - ISD #280**

**ics** | CONSULTING, INC  
*Weekly Update*

**November 30, 2018**

## ***District Wide***

### **Completed for the week ending November 30, 2018:**

- Project Oversight Committee meeting was held on Wednesday.
- Finish samples for RDLS and RSTEM were reviewed at the POC meeting.
- Phasing, moving and required relocations continue to be formatted and itemized along with existing furniture details. Catalyst has submitted a proposal that is being reviewed.

### **Planned for the week ending December 7, 2018:**

- Elementary classroom furniture review groups are being formatted to begin determining preferences and goals.
- Catalyst proposal to be reviewed and finalized to begin inventory of first phase of required moving.

## ***Richfield High School***

### **Completed for the week ending November 30, 2018:**

- High School Construction plans continue to be worked on.
- High School Construction phasing plans review continues.
- Pilot Classroom furniture has begun being reviewed.
- Alternates are being formatted in the Bid Package.

### **Planned for the week ending December 7, 2018:**

- Design Development estimate continue to be reviewed with Wold for alternates.
- Construction phasing and staging to continue to be reviewed for formation of the final plan.
- Select user group meetings continue to take place.
- Pilot Classroom furniture to continue to be reviewed.

## ***RDLS Elementary***

### **Completed for the week ending November 30, 2018:**

- Finish selections were reviewed at the Project Oversight Committee meeting on Wednesday.
  - Revisions are being made and will be reviewed at the next POC meeting.
- Project documents have been issued to contractors on November 20<sup>th</sup> with a bid date of December 20<sup>th</sup>.
  - Addendum # 1 has been issued.



ISD #280

**Richfield Public Schools - ISD #280**

**ics** | CONSULTING, INC  
*Weekly Update*

**November 30, 2018**

**Planned for the week ending December 7, 2018:**

- Prebid construction walkthrough to take place on Wednesday at 3:00

***Central Education***

**Completed for the week ending November 30, 2018:**

- District Office relocation plans were reviewed by the Administration.

**Planned for the week ending December 7, 2018:**

- District Office relocation plans to begin being finalized for preparation of moving, and associated work needed to operate the district office in this space.

***R-STEM Elementary***

**Completed for the week ending November 30, 2018:**

- Finish selections were reviewed at the Project Oversight Committee meeting on Wednesday.
  - Revisions are being made and will be reviewed at the next POC meeting.
- Construction documents continue to be formatted by the design team.
- T-Mobile onsite meeting took place to review relocation of the ground mounted service equipment.

**Planned for the week ending December 7, 2018:**

- Mechanical project scope to be reviewed with the building maintenance staff.
- Construction documents continue to be formatted by the design team.
- Abatement and Mechanical scope drawings are being reviewed with IEA and Wold Engineers.