



District Wide

Completed for the week ending November 9, 2018:

- Media Center standards were reviewed for circulation desk and media circulation quantities and finalized for design direction.
- Phasing, moving and required relocations continue to be formatted and itemized along with existing furniture details.
- Meeting was held with Elementary Principals to discuss classroom flooring options.

Planned for the week ending November 16, 2018:

- Project Oversight Committee meeting to be held on Wednesday.
- Phasing, moving and required relocations continue to be formatted and itemized along with existing furniture details.

Richfield High School

Completed for the week ending November 9, 2018:

- Design Development estimate provided to Wold for their review.
- High School construction phasing plans review continues.

Planned for the week ending November 16, 2018:

- Design Development estimate to be further reviewed with Wold
- Construction phasing and staging to continue to be reviewed for formation of the final plan.
- User group meetings to continue to take place.

RDLS Elementary

Completed for the week ending November 9, 2018:

- Construction Documents continue to be worked on to get ready for issuance on November 20th.
- Front end specifications and phasing review took place between Wold and ICS.

Planned for the week ending November 16, 2018:

- Construction Documents continue to be worked on to get ready for issuance on November 20th.



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC
Weekly Update

November 9, 2018

Central Education

Completed for the week ending November 9, 2018:

- Current District Office relocation review continues with district review taking place.

Planned for the week ending November 16, 2018:

- Current District Office relocation review to continue at the POC Meeting with final counts to be reviewed.

R-STEM Elementary

Completed for the week ending November 9, 2018:

- Site review and walkthrough to review the LTFM scope of the project took place.
- Media Center standards were finalized for inclusion in the plans.
- Mechanical project scope to be reviewed with the building maintenance staff.

Planned for the week ending November 16, 2018:

- Construction documents continue to be formatted by the design team.