



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC
Weekly Update

December 14, 2018

District Wide

Completed for the week ending December 14, 2018:

- Elementary classroom furniture review group meeting took place.
- Phasing, moving and required relocations continue to be formatted and itemized along with existing furniture details.
- District standards and finishes were discussed at POC.
- POC meeting was held.
- Moving contractors have begun to review the first phase of work to provide proposals.

Planned for the week ending December 21, 2018:

- Moving contractor review to continue to take place.
- Elementary Classroom second furniture meeting to be held on Wednesday.

Richfield High School

Completed for the week ending December 14, 2018:

- Construction documents continue to be worked on by the design team.
- Construction phasing and staging were reviewed in detail between ICS and Wold on Friday.
- Pilot Classroom furniture continues to be reviewed.
- High School Construction plans continue to be worked on.

Planned for the week ending December 21, 2018:

- Construction documents continue to be worked on by the design team.
- Construction phasing and staging to be reviewed.
- Pilot Classroom furniture continues to be reviewed.

RDLS Elementary

Completed for the week ending December 14, 2018:

- Project documents have been issued to contractors on November 20th with a bid date of December 20th.
 - Addendum #3 and #4 were issued.



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC
Weekly Update

December 14, 2018

Planned for the week ending December 21, 2018:

- Bids to be received on Thursday at 2:00 at the District Office.

Central Education

Completed for the week ending December 14, 2018:

- District Office relocation plans are being reviewed for temporary office partition placement and coordination.

Planned for the week ending December 21, 2018:

- District Office relocation plans to begin being finalized for preparation of moving, and associated work needed to operate the district office in this space.
- Furniture options continue to be reviewed and quoted for temporary DO location.

R-STEM Elementary

Completed for the week ending December 14, 2018:

- Mechanical project scope was reviewed with the building maintenance staff on Wednesday
- Construction documents were issued for bids.
- Abatement scope continued to be reviewed for bidding as multiple projects due to the size of the scope and limited time available.

Planned for the week ending December 21, 2018:

- Construction plans are out for bid.
- First addendum to be issued.