



District Wide

Completed for the week ending December 7, 2018:

- Elementary classroom furniture review groups are being formatted to begin determining preferences and goals.
- Catalyst proposal has been approved to begin inventory of first phase of required moving.
- Phasing, moving and required relocations continue to be formatted and itemized along with existing furniture details.

Planned for the week ending December 14, 2018:

- Project Oversight Committee meeting to be held on Wednesday.
- Elementary Classroom furniture meeting to be held on Wednesday.
- District standards and finishes to be reviewed.
- Begin coordination with Catalyst to inventory furniture in the first phase.

Richfield High School

Completed for the week ending December 7, 2018:

- High School Construction plans continue to be worked on.
- Design Development estimate has been reviewed with Wold for alternates.
- Construction phasing and staging to continue to be reviewed for formation of the final plan.
- Pilot Classroom furniture to continue to be reviewed.

Planned for the week ending December 14, 2018:

- Construction documents continue to be worked on by the design team.
- Construction phasing and staging to continue to be reviewed for formation of the final plan.
- Pilot Classroom furniture continues to be reviewed.

RDLS Elementary

Completed for the week ending December 7, 2018:

- Prebid construction walkthrough took place on Wednesday at 3:00.
- Project documents have been issued to contractors on November 20th with a bid date of December 20th.
 - Addendum # 1 and #2 have been issued.



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC
Weekly Update

December 7, 2018

Planned for the week ending December 14, 2018:

- Prebid construction reviews by contractors continue.
- Final Addendum is planned to be issued this week.

Central Education

Completed for the week ending December 7, 2018:

- District Office relocation plans are being reviewed for temporary office partition placement and coordination.

Planned for the week ending December 14, 2018:

- District Office relocation plans to begin being finalized for preparation of moving, and associated work needed to operate the district office in this space.

R-STEM Elementary

Completed for the week ending December 7, 2018:

- Construction documents continue to be formatted by the design team.
- Abatement scope was reviewed and discussed with Principal Winter for coordination of potential work on the second floor to take place over Spring Break.

Planned for the week ending December 14, 2018:

- Mechanical project scope to be reviewed with the building maintenance staff on Wednesday.
- Construction plans to be issued for bid by the end of the day on Wednesday, December 12th.