



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC
Weekly Update

February 1, 2019

District Wide

Completed for the week ending February 1st :

- No notable work took place due to the cancelation and closing of district buildings due to the cold weather. Several meetings were canceled this week.

Planned for the week ending February 8th :

- Meeting to review district security protocols and building plans to be set.
- Project Oversight Committee meeting is scheduled to take place on Wednesday.
- Second upcoming school year calendar to take place for final setting of calendars for 2019-2020 and 2020-2021.

Richfield High School

Completed for the week ending February 1st :

- Construction plans continue to be downloaded by prospective bidders.
- Abatement scope formation continued.
- Continued phasing review took place between Teresa Rosen and Andy Faulkner to discuss more specific details.
- Phasing and moving discussed with Administration and meeting scheduled to discuss with High School BOLT group.

Planned for the week ending February 8th :

- Construction plans continue to be downloaded by prospective bidders.
- Construction Pre-Bid walkthrough is scheduled to take place on Wednesday at 3:00.


RDLS Elementary

Completed for the week ending February 1st :

- The construction contract was sent to LS Black for signatures.
- Preconstruction has begun with submittal template formation, workflow and preparations for the Preconstruction meeting.
- Packing materials continue to be used by the staff to begin packing materials not needed for the remainder of the school year.

Planned for the week ending February 8th :

- The construction contract to continue being routed for signatures.
- Preconstruction work to continue and the Preconstruction meeting date set.



Richfield Public Schools - ISD #280

ics | CONSULTING, INC
Weekly Update

February 1, 2019

- Abatement plans to be finalized and the Advertisement for Bid to be drafted for final review before publication.

Central Education

Completed for the week ending February 1st :

- Final review of the temporary District Office moving and office furniture was completed and a recommendation to proceed has been formatted and reviewed.

Planned for the week ending February 8th :

- Final approval for the temporary District Office furniture and moving proposal to take place.

R-STEM Elementary

Completed for the week ending February 1st :

- The construction contract to Shaw Lundquist and Associates has been routed for signatures.
- Preconstruction work is underway with submittal template formation, workflow and preparations for the Preconstruction meeting which is scheduled for February 28th.
- Abatement plans have been finalized and the Advertisement for Bid has been submitted for publication.
- Packing and Moving presentation took place at the Building meeting on January 28th.

Planned for the week ending February 8th :

- The construction contract to Shaw Lundquist and Associates to continued to be routed for signatures.
- Preconstruction work to continue with Shaw Lundquist issuing subcontracts and beginning to fill out the submittal template formation.
- Abatement plans Advertisement for Bid to be published.
- Boxes and labels to be delivered to begin the packing process.