



District Wide

Completed for the week ending April 13, 2018:

- Middle School Pool Cleaning RFP has been drafted and will be reviewed next week at the Project Oversight Committee.

Planned for the week ending April 20, 2018:

- Exterior door replacement scope for 2018 to be reviewed to ensure coordination with future projects at the respective buildings.

Richfield High School

Completed for the week ending April 13, 2018:

- Schematic Design documents continue to be worked on by the design team along with field verification of existing building elements.
- Core planning group building tours and meeting took place on Tuesday.

Planned for the week ending April 20, 2018:

- Schematic Design documents to continue.
- Core Planning Group meeting to take place on April 17th at the High School.

RDLS Elementary

Completed for the week ending April 13, 2018:

- Schematic Design documents continue to be worked on by the design team along with field verification of existing building elements.
- Core Planning Group meeting took place on April 10th and reviewed the comments from the building tours that took place on April 4th. Four different schools were visited to review the Media Center concepts.

Planned for the week ending April 20, 2018:

- Schematic Design documents to continue.
- Playground review to take place at the Project Oversight Committee to finalize selection.



Central Education

Completed for the week ending April 13, 2018:

- Schematic Design documents continue to be worked on.
- A preliminary draft of the SD Documents are being estimated.

Planned for the week ending April 20, 2018:

- Schematic Design documents to continue and the estimate to be reviewed with the Design Team.

R-STEM Elementary

Completed for the week ending April 13, 2018:

- Schematic Design documents continue to be worked on by the design team along with field verification of existing building elements.
- Core Planning Group meeting took place on April 10th to review the three different schools that were visited to review the flexible learning spaces and science rooms.

Planned for the week ending April 20, 2018:

- Schematic Design documents to continue.