



District Wide

Completed for the week ending April 6, 2018:

- Project Oversight Committee meeting was canceled due to the building tours scheduled for Wednesday.
- Sheridan Hills Elementary chimney was reviewed and mortar cleaned.

Planned for the week ending April 13, 2018:

- Middle School Pool Cleaning RFP to be drafted for review.

Richfield High School

Completed for the week ending April 6, 2018:

- Schematic Design documents continue to be worked on by the design team along with field verification of existing building elements.

Planned for the week ending April 13, 2018:

- Schematic Design documents to continue.
- Core planning group meeting to take place on April 10th along with Building Tours.

RDLS Elementary

Completed for the week ending April 6, 2018:

- Schematic Design documents continue to be worked on by the design team along with field verification of existing building elements.
- Core Planning Group building tours took place on April 4th. Four different schools were visited to review the Media Center concepts.

Planned for the week ending April 13, 2018:

- Schematic Design documents to continue.
- Core Planning Meeting scheduled for April 10th at 2:30-4:00.



Central Education

Completed for the week ending April 6, 2018:

- Schematic Design documents continue to be worked on.
- A preliminary draft of the SD Documents were issued and are being reviewed.

Planned for the week ending April 13, 2018:

- Schematic Design documents to continue and the estimate to begin.

R-STEM Elementary

Completed for the week ending April 6, 2018:

- Schematic Design documents continue to be worked on by the design team along with field verification of existing building elements.
- Core Planning Group building tours took place on April 5th. Three different schools were visited to review the flexible learning spaces and science rooms.

Planned for the week ending April 13, 2018:

- Schematic Design documents to continue.
- Core Planning Meeting scheduled for April 10th at 5:00-6:30.