



ISD #280

**Richfield Public Schools - ISD #280**

**ics** | CONSULTING, INC  
*Weekly Update*

**May 11, 2018**

## ***District Wide***

### **Completed for the week ending May 11, 2018:**

- Middle School Pool Cleaning RFP responses were received and a purchase order has been issued to Global Specialties for the work to be completed in August.

### **Planned for the week ending May 18, 2018:**

- Additional furniture planning and potential pilot classroom meeting is being held to discuss the furniture space planning as this was postponed from the week of the 11<sup>th</sup>.
- Project Oversight Committee meeting to take place on Wednesday.
- Food Service project scope review meeting to be held on Friday.

## ***Richfield High School***

### **Completed for the week ending May 11, 2018:**

- Schematic Design documents continue to be worked on by the design team.
- Updated design document schedule has been finalized with revised dates for completion of Schematic Design.

### **Planned for the week ending May 18, 2018:**

- Schematic Design documents to continue.
- Core Planning Group Meeting to be held on Tuesday, May 15<sup>th</sup>.

## ***RDLS Elementary***

### **Completed for the week ending May 11, 2018:**

- Schematic Design documents continue to be worked on by the design team.
- Playground planning continues and an onsite meeting was held with a tree removal company.

### **Planned for the week ending May 18, 2018:**

- Schematic Design documents to continue.
- Playground site staging and construction schedule to be reviewed with the Summer Programming for coordination of work to take place.



ISD #280

**Richfield Public Schools - ISD #280**

**ics** | CONSULTING, INC

*Weekly Update*

**May 11, 2018**

### ***Central Education***

**Completed for the week ending May 11, 2018:**

- Schematic Design documents continue to be worked on.
- Revised Schematic Design documents continue to be formatted based on the review of the building utilization meeting discussions.

**Planned for the week ending May 18, 2018:**

- Schematic Design/Design Development documents to continue.

### ***R-STEM Elementary***

**Completed for the week ending May 11, 2018:**

- Schematic Design documents continue to be worked on by the design team.
- Core Planning Group meeting was held on Tuesday and the Core Planning has been completed. The schematic design scope will be finalized to complete the documents.

**Planned for the week ending May 18, 2018:**

- Schematic Design documents to continue.