



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC
Weekly Update

May 18, 2018

District Wide

Completed for the week ending May 18, 2018:

- Additional furniture planning and potential pilot classroom meeting was held to discuss the furniture space planning as this was postponed from the week of the 11th.
- Project Oversight Committee meeting took place on Wednesday.
- Food Service project scope review meeting was held on Friday.

Planned for the week ending May 25, 2018:

- Project update presentation to take place at the School Board meeting on Monday.
- Additional furniture planning and potential pilot classroom meeting to be set.
- Mechanical DDC learning sessions to begin this week.

Richfield High School

Completed for the week ending May 18, 2018:

- Schematic Design documents continue to be worked on by the design team.
- Core Planning Group Meeting was held on Tuesday.

Planned for the week ending May 25, 2018:

- Schematic Design documents to continue.
- Theatre lighting status to be reviewed with Gopher Stage Lighting.

RDLS Elementary

Completed for the week ending May 18, 2018:

- Schematic Design documents continue to be worked on by the design team.
- Playground planning continues with staging and construction access plans.
- User group meetings have begun being held.

Planned for the week ending May 25, 2018:

- Schematic Design documents to continue.
- Playground site staging and construction schedule to be finalized with the Summer Programming for coordination of work to take place.
- User group meetings to continue.



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC
Weekly Update

May 18, 2018

Central Education

Completed for the week ending May 18, 2018:

- Schematic Design documents continue to be worked on.
- Revised Schematic Design documents continue to be formatted based on the review of the building utilization meeting discussions.

Planned for the week ending May 25, 2018:

- Schematic Design/Design Development documents to continue.
- Investigation of the possibility to add a parking lot on the south side of the building to be reviewed with the City.

R-STEM Elementary

Completed for the week ending May 18, 2018:

- Schematic Design documents continue to be worked on by the design team.

Planned for the week ending May 25, 2018:

- Schematic Design documents to continue.
- User group meetings are scheduled to begin.