



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC
Weekly Update

June 15, 2018

District Wide

Completed for the week ending June 15, 2018:

- Project Oversight Committee meeting and administrative update was held.
- Additional potential pilot classroom ideas being formatted.

Planned for the week ending June 22, 2018:

- Project Oversight Committee meeting and administrative update to be held on Wednesday.
- Building automation controls review meeting being held on Thursday.
- Building material standardization meeting to be held at Wold's office.
- Additional potential pilot classroom layout idea to be formatted for review.
 - Additional meetings being set for furniture review.

Richfield High School

Completed for the week ending June 15, 2018:

- Schematic Design documents continue to be worked on by the design team.
- User group meetings continue in select areas.

Planned for the week ending June 22, 2018:

- Schematic Design documents to continue.
- Construction phasing beginning to be reviewed with the preliminary schematic drawings.

RDLS Elementary

Completed for the week ending June 15, 2018:

- Schematic Design Documents are being reviewed by IEA for abatement coordination.
- Schematic Design document estimates to begin being formulated.
- Tree removal and stump grinding was completed in preparation for the playground install.

Planned for the week ending June 22, 2018:

- Schematic Design document estimates to begin being formulated.
- New playground installation to begin this week.

Central Education



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC

Weekly Update

June 15, 2018

Completed for the week ending June 15, 2018:

- Revised Schematic Design documents continue to be formatted based on the review of the building utilization meeting discussions.

Planned for the week ending June 22, 2018:

- Schematic Design/Design Development documents to continue.
- Review of the current documents to take place with the Central Administrative users.

R-STEM Elementary

Completed for the week ending June 15, 2018:

- Schematic Design documents have been issued for estimating.
- Schematic Design documents estimate to continue.

Planned for the week ending June 22, 2018:

- Schematic Design documents estimate to continue.