



ISD #280

**Richfield Public Schools - ISD #280**

**ics** | CONSULTING, INC  
*Weekly Update*

**June 22, 2018**

## ***District Wide***

### **Completed for the week ending June 22, 2018:**

- Building automation controls review meeting was held on Thursday.
- Building finishes material standardization meeting was held at Wold's office.
- Additional potential pilot classroom layout idea has been formatted for review.
  - Additional discussion with another furniture supplier took place and will be discussed along with the technology integration.

### **Planned for the week ending June 29, 2018:**

- Project Oversight Committee meeting to be held on Wednesday.
- Potential Pilot Classroom ideas to be reviewed.

## ***Richfield High School***

### **Completed for the week ending June 22, 2018:**

- Schematic Design documents continue to be worked on by the design team.
- User group meetings continue in select areas.
- Preliminary meeting between ICS and Wold was held to begin the construction phasing discussion.
- Review of the current reroof project in relation to the future mechanical improvements took place.
- Site Survey work continues and is nearing completion.

### **Planned for the week ending June 29, 2018:**

- Schematic Design documents to continue.
- Select user group meetings to be held.

## ***RDLS Elementary***

### **Completed for the week ending June 22, 2018:**

- Schematic Design Documents continue being reviewed by IEA for abatement coordination.
- Schematic Design document estimates are continuing.
- Playground install began with soil removal and new curbing installation work.



ISD #280

**Richfield Public Schools - ISD #280**

**ics** | CONSULTING, INC  
*Weekly Update*

**June 22, 2018**

**Planned for the week ending June 29, 2018:**

- Schematic Design document estimates to continue being worked on.
- New playground installation to continue this week.

***Central Education***

**Completed for the week ending June 22, 2018:**

- Revised Schematic Design documents continue to be formatted based on the review of the building utilization meeting discussions.
- Schematic Design/Design Development documents beginning to be estimated.
- Review of the current documents to take place with the Central Administrative users.

**Planned for the week ending June 29, 2018:**

- Schematic Design/Design Development documents to continue.

***R-STEM Elementary***

**Completed for the week ending June 22, 2018:**

- Schematic Design documents estimates continue.
- Site plan work beginning with Site Surveys.

**Planned for the week ending June 29, 2018:**

- Schematic Design documents estimate to continue.