



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC
Weekly Update

June 8, 2018

District Wide

Completed for the week ending June 8, 2018:

- Project Oversight Committee meeting was held on Wednesday.
- Additional analysis of the RSTEM pool and Parking Options reviewed.

Planned for the week ending June 15, 2018:

- Project Oversight Committee meeting and administrative update to be held on Wednesday.
- Additional potential pilot classroom layout idea to be submitted by the suppliers met with to date.

Richfield High School

Completed for the week ending June 8, 2018:

- Schematic Design documents continue to be worked on by the design team.
- Core Planning Group Meeting took place.
- User group meetings have begun.

Planned for the week ending June 15, 2018:

- Schematic Design documents to continue.
- User group meetings to continue in certain areas.

RDLS Elementary

Completed for the week ending June 8, 2018:

- Schematic Design Documents are being reviewed by IEA for abatement coordination.

Planned for the week ending June 15, 2018:

- Schematic Design document estimates to begin being formulated.
- Tree removal to take place for new playground work to begin next week.



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC

Weekly Update

June 8, 2018

Central Education

Completed for the week ending June 8, 2018:

- Revised Schematic Design documents continue to be formatted based on the review of the building utilization meeting discussions.

Planned for the week ending June 15, 2018:

- Schematic Design/Design Development documents to continue.
- Review of the current documents to take place with the Central Administrative users.

R-STEM Elementary

Completed for the week ending June 8, 2018:

- Schematic Design documents have been issued for estimating.

Planned for the week ending June 15, 2018:

- Schematic Design documents estimate to continue.