



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC

Weekly Update

July 13, 2018

District Wide

Completed for the week ending July 13, 2018:

- Project Oversight Committee meeting was held on Wednesday.
- Pilot classroom furniture and technology meeting was held.

Planned for the week ending July 20, 2018:

- Estimates on Central, RDLS and RSTEM to be finalized and ready for presentation on July 25th at the POC meeting.

Richfield High School

Completed for the week ending July 13, 2018:

- Schematic Design documents estimates continue to be worked on.
- User group meetings continue in select areas.
- Art room demolition proposals were received and approved.
- Security monitoring systems review meeting has been set.
- High School site storage building review meeting took place with Dave Boie.

Planned for the week ending July 20, 2018:

- Design Development documents are underway by the Design Team
- Security monitoring system review meeting to be scheduled.
- Art room cabinetry removal to take place.

RDLS Elementary

Completed for the week ending July 13, 2018:

- Schematic Design Documents continue being reviewed by IEA for abatement coordination.
- SD Estimate review meeting took place at the POC meeting. Additional review meeting between ICS and Wold took place.
- Playground install continued with playground equipment installation wrapping up over the weekend

Planned for the week ending July 20, 2018:

- Schematic Design documents estimate to be finalized this week for second presentation at POC next week.



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC

Weekly Update

July 13, 2018

- New playground ribbon cutting ceremony to be held on Wednesday at 12:30.

Central Education

Completed for the week ending July 13, 2018:

- Revised Schematic Design/Design Development documents continue to be formatted based on the review of the building utilization meeting discussions.

Planned for the week ending July 20, 2018:

- Schematic Design/Design Development documents to continue.
- Schematic Design estimate to be finalized for presentation to the POC on July 25th.

R-STEM Elementary

Completed for the week ending July 13, 2018:

- Schematic Design Documents continue being reviewed by IEA for abatement coordination.
- SD Estimate review meeting took place at the POC meeting. Additional review meeting between ICS and Wold took place.
- Interior 3rd floor wall work continued with painting.

Planned for the week ending July 20, 2018:

- Schematic Design documents estimate to be finalized this week for second presentation at POC next week.