



District Wide

Completed for the week ending August 17, 2018:

- Preliminary review of the High School plans to be viewed at the cabinet meeting.
- Middle School Pool cleaning completed.

Planned for the week ending August 24, 2018:

- High School Schematic Design plans to be presented to the board.
- Middle School Pool filling to take place.
- Project Oversight Committee meeting to be held on Wednesday.

Richfield High School

Completed for the week ending August 17, 2018:

- Design Development documents are underway by the Design Team
- Schematic Design estimates reviewed and presentation to the board has been reviewed and formatted.
- Security monitoring system options were reviewed to determine route to proceed with quote solicitation.
- High School construction phasing plans continue to be formatted.

Planned for the week ending August 24, 2018:

- Design Development documents are underway by the Design Team
- Schematic Design estimates continue to be worked on.
- High School construction phasing plans continue to be formatted.
- Security monitoring system to be issued for quotes.

RDLS Elementary

Completed for the week ending August 17, 2018:

- Design Development documents continue to be formatted by the design team.

Planned for the week ending August 24, 2018:

- Design Development documents issued for estimates.
- Phasing conversations for construction to begin taking place.



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC

Weekly Update

August 17, 2018

Central Education

Completed for the week ending August 17, 2018:

- Design Development documents continue to be formatted by the design team.
- Design Development additional review meeting took place.

Planned for the week ending August 24, 2018:

- Design Development documents to continue being formatted.

R-STEM Elementary

Completed for the week ending August 17, 2018:

- Schematic Design Document review narrative has been completed by IEA for abatement coordination.
- Schematic Design plans and estimate report was presented to the board.
- Design Development documents continue to be formatted by the design team.

Planned for the week ending August 24, 2018:

- Design Development documents to be issued for estimating.
- Phasing conversations for construction to begin taking place.