



Richfield Public Schools - ISD #280

ics | CONSULTING, INC
Weekly Update

September 21, 2018

District Wide

Completed for the week ending September 21, 2018:

- Phasing, moving and required relocation plans continue to be formatted.
- Alternate location for the temporary relocation of the District Office continues being researched.
- Project Oversight Committee meeting was held on Wednesday.

Planned for the week ending September 28, 2018:

- Phasing, moving and required relocations continue to be formatted and itemized.
- Alternate location for the temporary relocation of the District Office to be reviewed for potential locations.
- Review of current Elementary plans with Fun Club leadership to take place.

Richfield High School

Completed for the week ending September 21, 2018:

- Design Development documents continue to be worked on by the Design Team
- High School construction phasing plans continue to be formatted.
- User group meetings have continued.

Planned for the week ending September 28, 2018:

- Design Development documents continue to be worked on by the Design Team
- High School construction phasing plans continue to be formatted.
- User group meetings to continue taking place and being set to follow up on work to date.

RDLS Elementary

Completed for the week ending September 21, 2018:

- Design Development estimates to continue.
- Staff update meeting set for Monday, September 24.
- Soil boring field work completed.

Planned for the week ending September 28, 2018:

- Design Development estimates to continue.
- Estimate to be reviewed between ICS and Wold.
- Staff update meeting to be held.



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC
Weekly Update

September 21, 2018

Central Education

Completed for the week ending September 21, 2018:

- Design Development/Construction Documents are being formatted by the design team.

Planned for the week ending September 28, 2018:

- Construction documents to continue being formatted.
- Design Development documents to be issued by the design team for estimates

R-STEM Elementary

Completed for the week ending September 21, 2018:

- Phasing planning meeting was held with Building Admin.
- Notice Relocation Requirements was sent to T-Mobile in regard to RSTEM equipment.
- Design Development estimate continues.

Planned for the week ending September 28, 2018:

- Design Development document estimating to continue.