



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC
Weekly Update

September 28, 2018

District Wide

Completed for the week ending September 28, 2018:

- Phasing, moving and required relocation plans continue to be formatted.
- Alternate location for the temporary relocation of the District Office continues being researched.
- Meeting was held with Fun Club leadership to discuss the office location of their daytime operations.

Planned for the week ending October 5, 2018:

- Phasing, moving and required relocations continue to be formatted and itemized.
- Alternate location for the temporary relocation of the District Office continues to be reviewed in relation to the construction phasing plans.
- Security System status review to take place in each building.

Richfield High School

Completed for the week ending September 28, 2018:

- Design Development documents continue to be worked on by the Design Team
- High School construction phasing plans review continues.
- User group meeting on physical education spaces took place.
- Security System head end replacement has been completed.
- Art room space temporary fin tube radiation covers have been installed.

Planned for the week ending October 5, 2018:

- Design Development documents continue to be worked on by the Design Team
- High School construction phasing plans continue to be formatted.
- Review of the current plans with IEA to take place to review the abatement scopes regarding phasing.
- User group meetings to continue taking place and being set to follow up on work to date.

RDLS Elementary

Completed for the week ending September 28, 2018:

- Design Development estimate has been reviewed between ICS and Wold.
- Staff update meeting took place to review current drawings.
- Preliminary kitchen design plans were reviewed with Food Service Leadership.



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC
Weekly Update

September 28, 2018

Planned for the week ending October 5, 2018:

- Design Development estimates to be finalized
- Review of the current plans with IEA to take place to review the abatement scopes regarding phasing.

Central Education

Completed for the week ending September 28, 2018:

- Design Development/Construction Documents are being formatted by the design team.

Planned for the week ending October 5, 2018:

- Design Development documents to be issued by the design team for estimates

R-STEM Elementary

Completed for the week ending September 28, 2018:

- Media Center design review meeting was held with Media Center staff and Building Administrator.
- Preliminary kitchen design plans were reviewed with Food Service Leadership for modifications to the dish room.
- Design Development estimate continues.

Planned for the week ending October 5, 2018:

- Design Development document estimating to continue.
- Review of the current plans with IEA to take place to review the abatement scopes regarding phasing.
- Review of the current plans with IEA to take place to review the abatement scopes regarding phasing.