



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC

Weekly Update

August 31, 2018

District Wide

Completed for the week ending September 7, 2018:

- Project Oversight Committee meeting was held on Wednesday.
- Phasing, moving and required relocation plans continue to be formatted.
- Alternate location for the temporary relocation of the District Office is being researched.

Planned for the week ending September 14, 2018:

- Phasing, moving and required relocations continue to be formatted and itemized.

Richfield High School

Completed for the week ending September 7, 2018:

- Design Development documents continue to be worked on by the Design Team
- High School construction phasing plans continue to be formatted.
- User group meetings have continued.

Planned for the week ending September 14, 2018:

- Design Development documents continue to be worked on by the Design Team
- High School construction phasing plans continue to be formatted.
- User group meetings to continue taking place.
- Art room fin tube radiation temporary covers to be installed.

RDLS Elementary

Completed for the week ending September 7, 2018:

- Design Development documents continue to be formatted by the design team.
- Phasing conversations to continue.
- Design Development document estimates continue to be formatted.

Planned for the week ending September 14, 2018:

- Design Development estimates to continue.
- Phasing conversations for construction to continue with the design team.
- Phasing meeting to be set with the building leader.



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC

Weekly Update

August 31, 2018

Central Education

Completed for the week ending August 31, 2018:

- Design Development documents continue to be formatted by the design team.

Planned for the week ending September 7, 2018:

- Design Development documents to continue being formatted and the design finalized and ready for issuance of estimates.

R-STEM Elementary

Completed for the week ending August 31, 2018:

- Phasing planning continued.
- Design Development documents continue to be formatted by the design team.

Planned for the week ending September 7, 2018:

- Design Development documents to be issued for estimating.
- Phasing planning meeting to take place with the building leaders.
- Review of the telephone tower to take place and provide information to lease holder on potential impact.