



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC
Weekly Update

July 6, 2018

District Wide

Completed for the week ending July 6, 2018:

- Potential Pilot Classroom meeting was held with High School Admin to discuss furniture styles and uses.

Planned for the week ending July 13, 2018:

- Project Oversight Committee meeting to be held on Wednesday.

Richfield High School

Completed for the week ending July 6, 2018:

- Schematic Design documents have been issued by the design team for estimating.
- User group meetings continue in select areas.
- Review of the current pottery classroom space was completed and is being assessed by IEA for scope of work required for modifications.

Planned for the week ending July 13, 2018:

- Design Development documents are beginning.
- Security monitoring system review meeting to be scheduled.
- High School site storage building review meeting to be scheduled.

RDLS Elementary

Completed for the week ending July 6, 2018:

- Schematic Design Documents continue being reviewed by IEA for abatement coordination.
- SD Estimate review meeting took place between ICS and Wold to present to the POC this week.
- Playground install continued with playground equipment installation wrapping up.

Planned for the week ending July 13, 2018:

- Schematic Design documents estimate to be reviewed at the POC meeting.
- New playground installation poured in place surfacing to be completed this week (delayed by rain from being completed last week).



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC
Weekly Update

July 6, 2018

Central Education

Completed for the week ending July 6, 2018:

- Revised Schematic Design/Design Development documents continue to be formatted based on the review of the building utilization meeting discussions.

Planned for the week ending July 13, 2018:

- Schematic Design/Design Development documents to continue.

R-STEM Elementary

Completed for the week ending July 6, 2018:

- SD Estimate review meeting took place between ICS and Wold to present to the POC this week.
- Schematic Design Documents continue being reviewed by IEA for abatement coordination.

Planned for the week ending July 13, 2018:

- Schematic Design documents estimate to be reviewed at the POC meeting.