

## ***District Wide***

### **Completed for the week ending August 10, 2018:**

- Schematic Design documents and estimates reports on Central, RDLS and RSTEM were presented to the Board on August 6<sup>th</sup>.
- Middle School pool cleaning continues.
- Project Oversight Committee meeting was held on Wednesday.

### **Planned for the week ending August 17, 2018:**

- Preliminary review of the High School plans to be viewed at the cabinet meeting.
- Middle School Pool cleaning to be completed by Monday, August 20 to begin pool filling.

## ***Richfield High School***

### **Completed for the week ending August 10, 2018:**

- Schematic Design documents estimate was reviewed at the Project Oversight Committee meeting.
- Security monitoring system options were presented by the vendor and Wold Technology team. Options are being reviewed.
- High School construction phasing plans continue to be formatted.


### **Planned for the week ending August 17, 2018:**

- Design Development documents are underway by the Design Team
- Schematic Design estimates continue to be worked on.
- Security monitoring system options to be reviewed to determine route to proceed with quote solicitation.
- High School construction phasing plans continue to be formatted.

## ***RDLS Elementary***

### **Completed for the week ending August 10, 2018:**

- Design Development documents continue to be formatted by the design team.
- Schematic Design Document review narrative has been completed by IEA for abatement coordination.
- Schematic Design plans and estimate report was presented to the board.



**Planned for the week ending August 17, 2018:**

- Design Development documents continue to be worked on.

***Central Education***

**Completed for the week ending August 10, 2018:**

- Design Development documents continue to be formatted by the design team.
- Schematic Design Document review narrative has been completed by IEA for abatement coordination.
- Schematic Design plans and estimate report was presented to the board.
- Design Development preliminary review meeting took place.

**Planned for the week ending August 17, 2018:**

- Design Development documents to continue being formatted.

***R-STEM Elementary***

**Completed for the week ending August 10, 2018:**

- Schematic Design Document review narrative has been completed by IEA for abatement coordination.
- Schematic Design plans and estimate report was presented to the board.
- Design Development documents continue to be formatted by the design team.

**Planned for the week ending August 17, 2018:**

- Design Development documents continue to be worked on.
- 3<sup>rd</sup> Floor door hardware to be installed for completion of the added separation space.