



District Wide

Completed for the week ending September 14, 2018:

- Phasing, moving and required relocation plans continue to be formatted.
- Alternate location for the temporary relocation of the District Office continues being researched.

Planned for the week ending September 21, 2018:

- Phasing, moving and required relocations continue to be formatted and itemized.
- Project Oversight Committee meeting to be held on Wednesday.

Richfield High School

Completed for the week ending September 14, 2018:

- Design Development documents continue to be worked on by the Design Team
- High School construction phasing plans continue to be formatted.
- User group meetings have continued.

Planned for the week ending September 21, 2018:

- Design Development documents continue to be worked on by the Design Team
- High School construction phasing plans continue to be formatted.
- User group meetings to continue taking place.
- Art room fin tube radiation temporary covers to be installed on Tuesday.

RDLS Elementary

Completed for the week ending September 14, 2018:

- Design Development estimates to continue.
- Phasing conversations continued with the design team.

Planned for the week ending September 21, 2018:

- Design Development estimates to continue.
- Phasing conversations for construction to continue with the design team.
- Phasing meeting to be set with the building leader.



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC
Weekly Update

September 14, 2018

Central Education

Completed for the week ending September 14, 2018:

- Design Development/Construction Documents are being formatted by the design team.

Planned for the week ending September 21, 2018:

- Construction documents to continue being formatted.

R-STEM Elementary

Completed for the week ending September 14, 2018:

- Phasing planning continued.
- Design Development documents received, and estimate has begun.

Planned for the week ending September 21, 2018:

- Design Development document estimating to continue.
- Phasing planning meeting to take place with the building admin on Monday.
- Notice of the need for relocation to the be provided to the telephone tower owner.