



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC

Weekly Update

January 4, 2019

District Wide

Completed for the week ending January 4, 2018:

- Phasing, moving and required relocations continue to be formatted and itemized along with existing furniture details.

Planned for the week ending January 11, 2018:

- Moving proposals for this springs projects are to be received and reviewed.
- Commissioning Request for Proposals to be issued.

Richfield High School

Completed for the week ending January 4, 2018:

- Construction documents continue to be worked on by the design team.

Planned for the week ending January 11, 2018:

- Construction documents continue to be worked on by the design team.
- Construction phasing and staging to be reviewed with the Abatement designers.
- Abatement scope documents to be reviewed.

RDLS Elementary

Completed for the week ending January 4, 2018:

- Bid review continued with Wold and ICS.

Planned for the week ending January 11, 2018:

- Bids review to be discussed at the Project Oversight Committee meeting on Wednesday.



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC

Weekly Update

January 4, 2019

Central Education

Completed for the week ending January 4, 2018:

- Review of the space needs for Community Education took place regarding available spaces after the District Office temporarily moves into Wing 1.

Planned for the week ending January 11, 2018:

- Review of the temporary District Office moving proposals to take place.

R-STEM Elementary

Completed for the week ending January 4, 2018:

- Construction documents continue to be reviewed by potential bidders.
- Abatement scope continued to be reviewed for bidding as multiple projects due to the size of the scope and limited time available.
- Second addendum was issued on Friday, January 4th.

Planned for the week ending January 11, 2018:

- Prebid walkthrough to take place on Wednesday.
- Moving proposals are to be received and reviewed.
- Abatement scope documents to be reviewed.