



District Wide

Completed for the week ending December 21, 2018:

- Second meeting for Elementary classroom furniture review group took place.
- Phasing, moving and required relocations continue to be formatted and itemized along with existing furniture details.
- Moving contractors continue to be walked through to review the first phase of work to provide proposals.

Planned for the week ending December 28, 2018:

- Catalyst to begin reviewing existing furniture for the first phase of move out.

Richfield High School

Completed for the week ending December 21, 2018:

- Construction documents continue to be worked on by the design team.
- High School Construction plans continue to be worked on.

Planned for the week ending December 28, 2018:

- Construction documents continue to be worked on by the design team.
- Construction phasing and staging to be reviewed.
- Pilot Classroom furniture to be moved into new rooms over the break.

RDLS Elementary

Completed for the week ending December 21, 2018:

- Bids were opened on Thursday at 2:00.
- Bid review has begun with the Design Team and the apparent low bidder.

Planned for the week ending December 28, 2018:

- Bids review to continue to prepare for a detailed review after the Holiday Break.



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC

Weekly Update

December 21, 2018

Central Education

Completed for the week ending December 21, 2018:

- Review of the temporary District Office space took place with potential moving and office furniture suppliers.

Planned for the week ending December 28, 2018:

- No work planned for this week due to the Holiday break.

R-STEM Elementary

Completed for the week ending December 21, 2018:

- Construction documents continue to be reviewed by potential bidders.
- Abatement scope continued to be reviewed for bidding as multiple projects due to the size of the scope and limited time available.

Planned for the week ending December 28, 2018:

- First addendum to be issued on Wednesday, December 26th.