



District Wide

Completed for the week ending March 16, 2018:

- Various Deferred Maintenance projects were reviewed to begin coordination efforts for this summer.

Planned for the week ending March 23, 2018:

- Field verification and coordination of staging and work plans to take place at Sheridan Elementary for the chimney work planned over Spring Break.
- Review of the Middle School pool to take place to develop the RFP for pool cleaning planned to take place in August.
- Develop an RFP for survey work for projects being designed and bid in 2018.

Richfield High School

Completed for the week ending March 16, 2018:

- Schematic Design documents continue to be worked on by the design team.

Planned for the week ending March 23, 2018:

- Schematic Design documents to continue.
- Core Planning group meeting to take place on Tuesday at 3:00-4:30

RDLS Elementary

Completed for the week ending March 16, 2018:

- Schematic Design documents continue to be worked on by the design team along with field verification of existing building elements.
- Core Planning group meeting took place on Tuesday from 2:30 – 4:00.
- Playground design has been reviewed and a preferred layout was determined.

Planned for the week ending March 23, 2018:

- Schematic Design documents to continue.

Central Education

Completed for the week ending March 16, 2018:

- Schematic Design documents continue to be worked on by the design team along with field verification of existing building elements.



Richfield Public Schools - ISD #280

ics | CONSULTING, INC

Weekly Update

March 16, 2018

Planned for the week ending March 23, 2018:

- Schematic Design documents to continue.

R-STEM Elementary

Completed for the week ending March 16, 2018:

- Schematic Design documents continue to be worked on by the design team along with field verification of existing building elements.
- Core Planning group meeting took place on Tuesday from 5:00 – 6:30.

Planned for the week ending March 23, 2018:

- Schematic Design documents to continue.