



## ***District Wide***

### **Completed for the week ending March 23, 2018:**

- Field verification and coordination for the Sheridan Hills Elementary chimney removal project (removal of the top 10') took place for the project to begin on Monday.
- Project Oversight Committee meeting was held on Wednesday.

### **Planned for the week ending March 30, 2018:**

- Sheridan Hills Elementary chimney removal (top 10') to take place.
- Site visit of Middle School pool to confirm all conditions to develop the RFP for pool cleaning planned to take place in August.
- RSTEM pool review to take place to begin discussions on cost to bring pool back on line.

## ***Richfield High School***

### **Completed for the week ending March 23, 2018:**

- Schematic Design documents continue to be worked on by the design team.
- Core planning group meeting schedule has been finalized to begin on April 3<sup>rd</sup>.

### **Planned for the week ending March 30, 2018:**

- Schematic Design documents to continue.

## ***RDLS Elementary***

### **Completed for the week ending March 23, 2018:**

- Schematic Design documents continue to be worked on by the design team along with field verification of existing building elements.
- Core Planning group building tours have been set for April 3<sup>rd</sup>.

### **Planned for the week ending March 23, 2018:**

- Schematic Design documents to continue.
- Core Planning group meeting scheduled for this week has been canceled for Spring Break, meeting to resume on April 10<sup>th</sup> from 2:30-4:00.



### ***Central Education***

**Completed for the week ending March 23, 2018:**

- Schematic Design documents continue to be worked on by the design team along with field verification of existing building elements.

**Planned for the week ending March 30, 2018:**

- Schematic Design documents to continue.

### ***R-STEM Elementary***

**Completed for the week ending March 23, 2018:**

- Schematic Design documents continue to be worked on by the design team along with field verification of existing building elements.
- Core Planning group building tours have been set for April 4<sup>th</sup>.

**Planned for the week ending March 30, 2018:**

- Schematic Design documents to continue.
- Core Planning group meeting scheduled for this week has been canceled for Spring Break, meeting to resume on April 10<sup>th</sup> from 5:00-6:30.