



ISD #280

**Richfield Public Schools - ISD #280**

**ics** | CONSULTING, INC  
*Weekly Update*

**June 1, 2018**

## ***District Wide***

### **Completed for the week ending June 1, 2018:**

- Project Oversight Committee meeting was held on Wednesday.
- District wide Mechanical systems standards discussion took place with the Mechanical Engineers and district Facility Maintenance personnel.
- Additional Automated Building Control system (DDC) demonstration and learning session has been set for June 21<sup>st</sup>.

### **Planned for the week ending June 8, 2018:**

- Potential pilot classroom layout ideas to be submitted by the suppliers met with to date.

## ***Richfield High School***

### **Completed for the week ending June 1, 2018:**

- Schematic Design documents continue to be worked on by the design team.
- Core Planning Group Meeting took place.

### **Planned for the week ending June 8, 2018:**

- Schematic Design documents to continue.
- User group meetings to continue in certain areas.
- Final Core Planning Group Meeting to take place.

## ***RDLS Elementary***

### **Completed for the week ending June 1, 2018:**

- Schematic Design documents have been issued for estimating
- Playground site staging and temporary construction area plan was finalized.

### **Planned for the week ending June 8, 2018:**

- Schematic Design document estimates to begin being formulated.
- User group meeting details to be worked on and followed up with the staff prior to summer break.
- Purchase order for the Tree Removal in association with the Playground install to be issued.
- Schematic Design Documents to be issued to IEA for abatement coordination.



ISD #280

**Richfield Public Schools - ISD #280**

**ics** | CONSULTING, INC

*Weekly Update*

**June 1, 2018**

## ***Central Education***

### **Completed for the week ending June 1, 2018:**

- Revised Schematic Design documents continue to be formatted based on the review of the building utilization meeting discussions.

### **Planned for the week ending June 8, 2018:**

- Schematic Design/Design Development documents to continue.
- Current plans to be sent to IEA for coordination with potential abatement scopes.

## ***R-STEM Elementary***

### **Completed for the week ending June 1, 2018:**

- Schematic Design documents continue to be worked on by the design team.
- User group meetings were held and details continued to be worked on by the design team.

### **Planned for the week ending June 8, 2018:**

- Schematic Design documents to continue.
- User group meeting details to be worked on and followed up with the staff prior to summer break.