



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC

Weekly Update

August 24, 2018

District Wide

Completed for the week ending August 24, 2018:

- High School Schematic Design plans were presented to the board.
- Middle School Pool filling took place.
- Project Oversight Committee meeting was held on Wednesday.

Planned for the week ending August 31, 2018:

- Phasing, moving and required relocations to be formatted and itemized.

Richfield High School

Completed for the week ending August 24, 2018:

- Design Development documents continue to be worked on by the Design Team
- Schematic Design presentation to the board took place.
- Security monitoring system quotes were solicited and received. A recommendation has been sent onto for issuance of a purchase order.
- High School construction phasing plans continue to be formatted.
- User group meetings have continued.

Planned for the week ending August 31, 2018:

- Design Development documents continue to be worked on by the Design Team
- High School construction phasing plans continue to be formatted.
- User group meetings to continue taking place.
- Art room miscellaneous modification work to be wrapped up.
- Pilot classroom furniture to be delivered on Friday.

RDLS Elementary

Completed for the week ending August 24, 2018:

- Design Development documents continue to be formatted by the design team.
- Phasing conversations to continue.

Planned for the week ending August 31, 2018:

- Design Development documents issued for estimates.
- Phasing conversations for construction to continue.
- Site restoration around the new playground to take place.



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC

Weekly Update

August 24, 2018

Central Education

Completed for the week ending August 24, 2018:

- Design Development documents continue to be formatted by the design team.
- Design Development additional review meeting took place.

Planned for the week ending August 31, 2018:

- Design Development documents to continue being formatted and the design finalized.

R-STEM Elementary

Completed for the week ending August 24, 2018:

- Phasing planning continued.
- Design Development documents continue to be formatted by the design team.

Planned for the week ending August 31, 2018:

- Design Development documents to be issued for estimating after Labor Day.
- Phasing planning conversations to continue.