



ISD #280

**Richfield Public Schools - ISD #280**

**ics** | CONSULTING, INC

*Weekly Update*

**August 3, 2018**

## ***District Wide***

### **Completed for the week ending August 3, 2018:**

- Pilot classroom furniture order has been placed.
- Middle School pool cleaning has begun.

### **Planned for the week ending August 10, 2018:**

- Schematic Design documents and estimates reports on Central, RDLs and RSTEM to be presented to the Board on August 6<sup>th</sup>.
- Project Oversight Committee meeting to be held on Wednesday.

## ***Richfield High School***

### **Completed for the week ending August 3, 2018:**

- Schematic Design documents estimates continue to be worked on.
- User group meetings continue in select areas.
- Pilot classroom furniture has been released for ordering.
- Roofing review meeting took place for current re-roof project.

### **Planned for the week ending August 10, 2018:**

- Design Development documents are underway by the Design Team
- Schematic Design estimates continue to be worked on.
- Pilot classroom proposal to be released for ordering.
- Security monitoring system options continue to be developed by the vendor and Wold Technology team.
- High School construction phasing plans continue to be formatted.

## ***RDLs Elementary***

### **Completed for the week ending August 3, 2018:**

- Schematic Design Documents continue being reviewed by IEA for abatement coordination.
- Design Development documents continue to be worked on by the design team.

### **Planned for the week ending August 10, 2018:**

- Design Development documents continue to be worked on.



ISD #280

**Richfield Public Schools - ISD #280**

**ics** | CONSULTING, INC  
*Weekly Update*

**August 3, 2018**

- Schematic Design document plans and estimate report to be presented to the board.

### ***Central Education***

#### **Completed for the week ending August 3, 2018:**

- Design Development documents continue to be formatted by the design team.
- Schematic Design Documents continue being reviewed by IEA for abatement coordination.

#### **Planned for the week ending August 10, 2018:**

- Design Development documents to continue.
- Schematic Design document plans and estimate report to be presented to the board.

### ***R-STEM Elementary***

#### **Completed for the week ending August 3, 2018:**

- Schematic Design Documents continue being reviewed by IEA for abatement coordination.
- Design Development documents continue to be formatted by the design team.

#### **Planned for the week ending August 10, 2018:**

- Design Development documents continue to be worked on.
- Schematic Design document plans and estimate report to be presented to the board.