



District Wide

Completed for the week ending August 31, 2018:

- Phasing, moving and required relocation plans continue to be formatted.

Planned for the week ending September 7, 2018:

- Phasing, moving and required relocations continue to be formatted and itemized.
- Project Oversight Committee meeting to be held on Wednesday.

Richfield High School

Completed for the week ending August 31, 2018:

- Design Development documents continue to be worked on by the Design Team
- Security monitoring system work is in process.
- Pilot classroom furniture delivery took place.
- High School construction phasing plans continue to be formatted.
- User group meetings have continued.

Planned for the week ending September 7, 2018:

- Design Development documents continue to be worked on by the Design Team
- High School construction phasing plans continue to be formatted.
- User group meetings to continue taking place.

RDLS Elementary

Completed for the week ending August 31, 2018:

- Design Development documents continue to be formatted by the design team.
- Phasing conversations to continue.
- Review of the existing building with the design team and building official took place.
- Site restoration around the new playground was completed.
- Design Development document estimates are being formatted.

Planned for the week ending September 7, 2018:

- Design Development estimates to continue.
- Phasing conversations for construction to continue with the design team.



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC

Weekly Update

August 31, 2018

Central Education

Completed for the week ending August 31, 2018:

- Design Development documents continue to be formatted by the design team.

Planned for the week ending September 7, 2018:

- Design Development documents to continue being formatted and the design finalized.

R-STEM Elementary

Completed for the week ending August 31, 2018:

- Phasing planning continued.
- Design Development documents continue to be formatted by the design team.

Planned for the week ending September 7, 2018:

- Design Development documents to be issued for estimating.
- Phasing planning conversations to continue.
- Review of the existing building with the design team and building official took place.