



District Wide

Completed for the week ending March 30, 2018:

- Sheridan Hills Elementary chimney removal (top 10') and tuckpointing was completed.
- Site visit of the Middle School pool to confirm all conditions to develop the RFP for pool cleaning took place and RFP is being drafted.
- RSTEM pool review discussion took place to begin discussions on improvements and potential cost to bring pool back on line.

Planned for the week ending April 6, 2018:

- Sheridan Hills Elementary chimney removal brick mortar to be reviewed and washed if required.
- Project Oversight Committee meeting is scheduled for Wednesday.

Richfield High School

Completed for the week ending March 30, 2018:

- Schematic Design documents continue to be worked on by the design team along with field verification of existing building elements.

Planned for the week ending April 6, 2018:

- Schematic Design documents to continue.
- Core planning group meeting to take place on April 3rd.

RDLS Elementary

Completed for the week ending March 30, 2018:

- Schematic Design documents continue to be worked on by the design team along with field verification of existing building elements.

Planned for the week ending April 6, 2018:

- Schematic Design documents to continue.
- Core Planning group building tours to take place on April 3rd.



Richfield Public Schools - ISD #280

ics | CONSULTING, INC
Weekly Update

March 30, 2018

Central Education

Completed for the week ending March 30, 2018:

- Schematic Design documents continue to be worked on by the design team along with field verification of existing building elements.

Planned for the week ending April 6, 2018:

- Schematic Design documents to continue.

R-STEM Elementary

Completed for the week ending March 30, 2018:

- Schematic Design documents continue to be worked on by the design team along with field verification of existing building elements.

Planned for the week ending April 6, 2018:

- Schematic Design documents to continue.
Core Planning group building tours have been scheduled for April 4th.